

December 1, 2020 - REVISED: Lift Station construction schedule within Heathlake neighborhood

Legend:

MH = Manhole

RP = receiving pit - 13 feet in diameter

BP = boring pit - 18 feet in diameter

LF = linear feet

MH #5 - Maple Rock at end of cul de sac

- 5/29 Friday - 6/12 Friday (11 days) - Excavate RP **DONE**
- 9/21 Monday - 12/23 Wednesday (13 days) -Excavate Tunnel & Jack Pipe between MH5 and MH6 (466LF) **DONE**
- 1/4/2021 Monday - 1/13/2021 Wednesday (7 days) - Install MH5 and Backfill **DONE**

MH #6 - NE corner of Maple Rock / Lashbrook

- 6/23 Tuesday - 7/2 Thursday (8 days) - Excavate BP **DONE**
- 9/28 Thursday - 10/31 Saturday (26 days) - Excavate Tunnel & Jack Pipe between MH6 and MH7 (259LF) **DONE**
- 1/14/2021 Thursday - 1/25/2021 Monday - (7 days) - Install MH6 and Backfill **DONE**

MH #7 - Lashbrook / Carriage Hill

- 7/6 Monday - 7/17 Tuesday (10 days) - Excavate RP **DONE**
- 7/22 Wednesday - 8/19 Wednesday (17 days) - Excavate Tunnel & Jack Pipe between MH7 and MH8 (313LF) **DONE**
- 11/3 Tuesday - 11/13 Friday (7 days) - Install MH7 and Backfill **DONE**

MH #8 - 12110 Carriage Hill

- 7/3 Friday - 7/20 Monday (11 days) - Excavate BP **DONE**
- 8/20 Thursday - 9/17 Thursday (13 days) - Excavate Tunnel & Jack Pipe between MH8 and MH9 (244 LF) **DONE**
- 11/20 Friday - 12/2 Wednesday (7 days) - Install MH8 and Backfill **DONE**

MH #9 - 12026 Carriage Hill

- 8/7 Friday - 8/20 Thursday (10 days) - Excavate BP **DONE**
- 9/24 Thursday - 10/22 Thursday (17 days) - Excavate Tunnel & Jack Pipe between MH9 and MH10 (338LF) **DONE**
- 11/25 Wednesday - 12/8 Tuesday (7 days) - Install MH9 and Backfill **DONE**

MH #10 - 12010 Carriage Hill, in front of Playground

- 7/24 Friday - 8/6 Thursday (10 days) - Excavate RP **DONE**
- 10/23 Friday - 11/24 Tuesday (13 days) - Excavate Tunnel & Jack Pipe between MH10 and MH11 (432LF) **DONE**
- 12/9 Wednesday - 12/18 Friday (7 days) - Install MH10 and Backfill **DONE**

MH #11 - 11927 Carriage Hill

- 8/21 Friday - 9/3 Thursday (10 days) - Excavate BP **DONE**
- 1/4/2021 Monday - 1/20/2021 Wednesday (15 days) - Excavate Tunnel & Jack Pipe between MH11 and MH12 (493LF) **DONE**
- 1/26/2021 Tuesday - 2/4/2021 Thursday (8 days) - Install MH11 and Backfill **DONE**

December 1, 2020 - Lift Station construction schedule in Heathlake community

Legend: MH = Manhole, RP = receiving pit, BP = bore pit, LF = linear feet

MH #12 - approx. location at Carriage Hill / Brecon Hall

- 9/4 Friday - 9/24 Thursday (10 days) - Excavate BP **DONE**
- 1/21/2021 Thursday - 2/6/2021 Saturday (15 days) - Excavate Tunnel & Jack Pipe MH13 to MH12 (445LF)
- 2/8/2021 Monday - 2/16/2021 Tuesday (7 days) - Install MH12 and Backfill

MH #13 - 11811 Carriage Hill

- 12/9 Wednesday - 12/21 Monday (10 days) - Excavate BP
- 1/6/2021 Wednesday - 1/27/2021 Wednesday (15 days) - Excavate Tunnel & Jack Pipe between MH13 and MH14, MH15 (309LF)
- 2/8/2021 Monday - 2/16/2021 Tuesday (7 days) - Install MH13 and Backfill

MH #14 and MH #15 - located on Kirkwood Road / Carriage Hill

- 12/2 Wednesday - 12/23 Wednesday (15 days) - Excavate RP
- 2/15/2021 Monday - 3/5/2021 Friday (14 days) - Install MH14 and MH15 and Backfill

ABANDONMENT OF LIFT STATION on S. KIRKWOOD RD:

- Demolish - 3/18/2021 - 4/21/2021 (25 days)
- Restoration - 4/29/2021 - 5/24/2021 (26 days)

Notes:

The days in parenthesis are 'working' days... the time frame includes weekends or possibly holidays.

- * Delays occurred due to rain in July/August and the restoration of Terry Hershey Park Trail. The Trail was opened to pedestrian traffic on August 25, 2020.
- * Additional delays due to problem with the hydraulic system, generator, and the tunnel auger getting blocked between MH5 (Maple Rock cul de sac) and MH6 (Maple Rock / Lashbrook).
- * Contractor had 3 tunneling crews working simultaneously at the site to improve schedule... 2 crews working on site effective November 1st

There could be changes to these dates, so I'll keep you updated.
Rosie Graves