

October 1, 2020 - REVISED: Lift Station construction schedule within Heathlake neighborhood

Legend:

MH = Manhole

RP = receiving pit - 13 feet in diameter

BP = boring pit - 18 feet in diameter

LF = linear feet

MH #5 - Maple Rock at end of cul de sac

- 5/29 Friday - 6/12 Friday (11 days) - Excavate RP **DONE**
- 8/17 Monday - 12/2 Wednesday(13 days) -Excavate Tunnel & Jack Pipe between MH5 and MH6 (466LF)
- 12/10 Thursday - 12/18 Friday (7 days) - Install MH5 and Backfill

MH #6 - NE corner of Maple Rock / Lashbrook

- 6/23 Tuesday - 7/2 Thursday (8 days) - Excavate BP **DONE**
- 9/28 Thursday - 10/26 Tuesday (26 days) - Excavate Tunnel & Jack Pipe between MH6 and MH7 (259LF)
- 12/21 Monday - 1/7/2021 Thursday - (10 days) - Install MH6 and Backfill

MH #7 - Lashbrook / Carriage Hill

- 7/6 Monday - 7/17 Tuesday (10 days) - Excavate RP **DONE**
- 7/22 Wednesday - 8/19 Wednesday (17 days) - Excavate Tunnel & Jack Pipe between MH7 and MH8 (313LF) **DONE**
- 11/13 Friday - 11/23 Monday (7 days) - Install MH7 and Backfill

MH #8 - 12110 Carriage Hill

- 7/3 Friday - 7/20 Monday (11 days) - Excavate BP **DONE**
- 8/20 Thursday - 9/17 Thursday (13 days) - Excavate Tunnel & Jack Pipe between MH8 and MH9 (244 LF) **DONE**
- 10/26 Monday - 11/3 Tuesday (7 days) - Install MH8 and Backfill

MH #9 - 12026 Carriage Hill

- 8/7 Friday - 8/20 Thursday (10 days) - Excavate BP **DONE**
- 9/24 Thursday - 10/22 Thursday (17 days) - Excavate Tunnel & Jack Pipe between MH9 and MH10 (338LF)
- 11/4 Wednesday - 11/12 Thursday (7 days) - Install MH9 and Backfill

MH #10 - 12010 Carriage Hill, in front of Playground

- 7/24 Friday - 8/6 Thursday (10 days) - Excavate RP **DONE**
- 10/23 Friday - 11/24 Tuesday (13 days) - Excavate Tunnel & Jack Pipe between MH10 and MH11 (432LF)
- 11/25 Wednesday - 12/7 Monday (7 days) - Install MH10 and Backfill

MH #11 - 11927 Carriage Hill

- 8/21 Friday - 9/3 Thursday (10 days) - Excavate BP **DONE**
- 12/3 Thursday - 12/19 Saturday (15 days) - Excavate Tunnel & Jack Pipe between MH11 and MH12 (493LF)
- 12/21 Monday - 1/7/2021 Thursday (7 days) - Install MH11 and Backfill

October 1, 2020 - Lift Station construction schedule in Heathlake community

Legend: MH = Manhole, RP = receiving pit, BP = bore pit, LF = linear feet

MH #12 - approx. location at Carriage Hill / Brecon Hall

- 9/4 Friday - 9/24 Thursday (10 days) - Excavate BP **DONE**
- 12/21 Monday - 1/15/2021 Friday (13 days) - Excavate Tunnel & Jack Pipe MH13 to MH12 (445LF)
- 1/18/2021 Monday - 1/26/2021 Tuesday (7 days) - Install MH12 and Backfill

MH #13 - 11811 Carriage Hill

- 11/30 Monday - 12/11 Friday (10 days) - Excavate BP
- 1/16/2021 Saturday - 1/29/2021 Friday (10 days) - Excavate Tunnel & Jack Pipe between MH13 and MH14, MH15 (309LF)
- 2/1/2021 Monday - 2/9/2021 Tuesday (7 days) - Install MH13 and Backfill

MH #14 and MH #15 - located on Kirkwood Road / Carriage Hill

- 12/14 Monday - 1/5/2021 Tuesday (10 days) - Excavate RP
- 2/1/2021 Monday - 2/19/2021 Friday (14 days) - Install MH14 and MH15 and Backfill

ABANDONMENT OF LIFT STATION on S. KIRKWOOD RD:

- Demolish - 3/4/2021 - 4/7/2021 (25 days)
- Restoration - 4/15/2021 - 5/10/2021 (18 days)

Notes:

The days in parenthesis are 'working' days... the time frame includes weekends or possibly holidays.

* Delays occurred due to rain in July/August and the restoration of Terry Hershey Park Trail. The Trail was opened to pedestrian traffic on August 25, 2020.

* Additional delays due to problem with the hydraulic system, generator, and the tunnel auger getting blocked between MH5 (Maple Rock cul de sac) and MH6 (Maple Rock / Lashbrook).

There could be changes to these dates, so I'll keep you updated.

Rosie Graves